

Field Work To Do List:

- 1) Ribbon out "green" no treatment areas ;
- 2) Sign each creek ref.# at road culvert.
- 3) Remove trail sign posts and sludge trial plots signs and posts.
- 4) Barricade Rec Trails as shown and set up other Safety Signage

Timber Mark: K3V C03

Public Trail will be left open, plan activities and sign appropriately.

Valley View Lookout: Clear out and restore sight lines

Potential Heli Drop Site

Rootrot centre
Flagged in pink pest management ribbon
Requires a sanitation treatment
Cut all Fd, Hw, and leave Cw
Dig up and Upturn Stumps

CraterView Lookout - expand window for view

Sludge Fertilization Site, no longer in use, signs and plot post exist throughout

CHEAKAMUS COMMUNITY FOREST

COMPARTMENT PLANNING UNIT C03
FUEL REDUCTION DRAFT IMPLEMENTATION MAP
LOCATION: CHEAKAMUS FOREST SERVICE ROAD

TENURE: K3V CP:
REGION: COASTAL MAPSHEET: 092J005
DISTRICT: SQUAMISH TSA: SOO

Projected Coordinate System: NAD 1983 Albers
Latitude: 50°2'31.746"N Longitude: 123°0'11.698"W
Mapped by SD: October 30, 2018

FC	Orange/Black Ribbon Project Boundary
CMT	Yellow Ribbon Treatment Unit Boundary
Km sign	C03_Cutting Authority Boundary
Existing Landings	
Root Rot Centre	
Squatter	10m_Contours_CCF
Treatment	Existing Roads
Manual	Existing grades or recommended main skid trails locations
Mechanical	Whistler Trails
Mechanical/Manual	WORCA_Pink Ribbon In Field Proposed
No Ground Skidding	S6
No Treatment	RRZ Fall and yard away, do not cross with machinery or skid trails
Rootrot	RMZ
	Lakes and Rivers

Any areas not accessible to the buncher will be manually treated to 550 sph, slashed piled and burned onsite. These area should be mapped in advance of treatment.

1:5,000



CHEAKAMUS C03 FUEL REDUCTION / THINNING TREATMENT: 2018

Stream ID	Stream Classification	RMZ	RRZ
3	S6	20	-
4	S6	20	-
5	S6	20	-
6	S6	20	-
7	S6	20	-

CHEAKAMUS C03 FUEL REDUCTION / THINNING TREATMENT : 2018 Amended November 1, 2018

Compartment/ Treatment Unit	Treatment Type	Target TPH	Gross Treatment Unit Area (Ha)	Net Treatment Unit Area (Ha)	Treatment Unit Activity Planned	Completed
C03 / TU-01	Mechanical	325 +/- 50	0.9	0.8	0.8	-
C03 / TU-03	Mechanical	325 +/- 50	4.0	3.9	3.9	-
C03 / TU-03N	Mechanical	325 +/- 50	3.2	3.0	3.0	-
C03 / TU-03S	Mechanical / No ground skidding	325 +/- 50	0.7	0.7	0.7	-
C03 / TU-05	Mechanical	325 +/- 50	17.4	16.8	16.8	-
C03 / TU-05A	Mechanical / No ground skidding	325 +/- 50	1.2	1.0	1.0	-
C03 / TU-07	Mechanical	325 +/- 50	6.9	6.7	6.7	-
C03 / TU-07A	Mechanical / Manual	325 +/- 50	6.0	5.9	5.9	-
C03 / TU-07B	Mechanical / No ground skidding	326 +/- 50	0.1	0.1	0.1	-
Total			40.4	38.9	38.9	0.0

